

CITY OF CAMDEN

Department of Planning and Development Division of Capital Improvements and Project Management 520 Market Street, Suite 320 Camden, NJ 08101

CHECK LIST FOR ROAD OPENING PERMITS

MINOR & MAJOR COMMERCIAL AND RESIDENTIAL DEVELOPMENTS

THREE (3) APPROVED SIGNED AND SEALED PLANS PREPARED BY THE APPROPRIATE PROFESSIONAL AND APPROVED BY THE PLANNING/ZONING BOARD

- CERTIFICATE OF INSURANCE
- COMPLETED APPLICATION
- PERFORMANCE AND MAINTENANCE BOND
 - FEES (NON REFUNDABLE)
 - * Administration
 - * Engineer Review
 - * Permit
 - * Inspection Escrow

RESIDENTIAL/UTILITY OPENINGS

THREE (3) DETAILED PLOT PLANS WITH DRIVEWAY OR OPENING OR APPROPRIATE WORK/WORK AREA CLEARLY DELINEATED AND DESIGNATED.

- CERTIFICATE OF INSURANCE
- COMPLETE APPLICATION
- PERFORMANCE AND MAINTENANCE BOND
- FEES (NON REFUNDABLE)
 - * Administration
 - * Engineer Review
 - * Permit
 - * Inspection escrow

NO PERMIT WILL BE ACCEPTED UNLESS ABOVE REQUIREMENTS ARE MET.

ANY QUESTION REGARDING THE ABOVE MAY BE DIRECTED TO THE CAMDEN CITY ENGINEER.

* New/Existing Driveway, Sidewalks, Curbs, Aprons, Handicap Ramps, Slabs and Other



CITY OF CAMDEN

Department of Planning and Development Division of Capital Improvements and Project Management 520 Market Street Third Floor - Suite 320 Camden, NJ 08101

FEE SCHEDULE

OPENING UP TO 20 SQUARE FEET 9	95.00
* EACH ADDITIONAL SQUARE FOOT OF OPENING	1.00
ADMINISTRATION (PER APPLICATION) 5	50.00
ENGINEER REVIEW (PER APPLICATION) 25	50.00
MANHOLE, VAULT, METERING PIT, INLET 12	25.00
TEST PIT UNDER 16 SF 12	25.00
JACK/BORING UP TO 100 FT 20	00.00
* EACH ADDITIONAL 50 FT 5	50.00
STRUCTURE RELOCATION 5	50.00
UTILITY POLE, BEACON & LIGHTS 5	50.00
MONITORING WELLS 20	00.00
SOIL BORINGS:	
-	00.00 00.00

City of Camden Department of Planning and Development Division of Capital Improvements and Prooject Management

Street Opening Excavation and Concrete Installation Permit

Application Information	OFFICE USE ONLY
Property/Utility Owner:	PERMIT NO.:
Contact Name:	Issuance Date//
Address:	Permit Fee:
	Date Paid:/Ck No
Telephone: () E-mail:	Administration Fee:
Emergency: () Fax: ()	Date Paid:/Ck No
	Engineering Review Fee:
	Date Paid:/Ck No
Co-Applicant Information	Inspection Fee:
	Date Paid:/Ck No
Contractor/Utility Company:	Performance Bond
	□ Bond □ L.O.C. □ Check
Contractor Lic. #	
Contact Name:	Bond/Check No.:
Address:	Date Received:
	Surety Co. Tel #:
Telephone: () E-mail:	INSPECTION COMMENTS
Emergency: () Fax: ()	Inspector:
	Inspection Date:
Insurance/Surety Co:	Comments:
Policy No:	
Performance Bond Co.:	
Policy No.:	
Project Information	
Scope of Work:	
	THE APPLICANT AND CO-APPLICANT AGREE TO COMPLY
	WITH ALL TERMS, REGULATIONS, AND CONDITIONS AS
Size of Opening	SET FORTH IN THE CITY OF CAMDEN ORDINANCE.
Length: feet; Width: feet; Total Area;S.F.	
Depth: feet	THE APPLICANT AND CO-APPLICANT CERTIFY THAT THE
Construction Sketch (identify all property location(s), utilities and other related elements)	INFORMATION HEREIN IS TRUE. THE APPLICANT AND
	CO-APPLICANT CERTIFY THEY MAY BE SUBJECT TO
	PUNISHMENT FOR PROVIDING FALSE INFORMATION.
	APPLICANT SIGNATURE:

PLEASE BE ADVISED

City Ordinance Specifications are the following:

A) 4,500 P.S.I. Concrete Air Entrain Mix from a NJDOT registered Concrete Company or equal specs by Non-NJDOT concrete supplier.

- B) Install Expansion Joint Paper against existing Concrete & every 20 Ft.
- C) Grades and Cross Slopes
- D) The maximum sidewalk cross slope is 2%. The maximum grade is 12:1 (8.33%), however, the longitude grade of the sidewalk should be consistent with the grade of the adjacent roadway. If the 12:1 grade is not feasible due to topography and other physical constraints, then the grade should be developed to extent feasible. When sidewalk grades are steeper than 12:1 for a maximum distance of 30 feet are unavoidable, a level 4 foot long landing should be included if feasible (or at a distance that is practicable). Sidewalk Depth: 5 in. not not exceed 2%, Apron Depth: 6 in. not to exceed 8%, Handicap Ramp Depth 6 in. Handicap Ramps shall be installed under ADA Guidelines. Please refer to a Licensed Surveyor as needed.
- E) Two inspections will be performed prior of Approving work: 1) Form Inspection 2) Pour Inspection
- F) Contractor or Utility Co. responsible to supply a Concrete Slip.
- G) Curb installation, match existing (Providing areas are small). Please contact Inspector Cardi to verify approved adjustments.
- H) Curb installation: Curb dimension: 18in. Vertical, 7" wide (Bottom)(Large areas).
- Contractor or Utility Co. must use Water whenSaw Cutting Concrete or Asphalt, to prevent dust in the air, Contractor/ Utility Co. responsible to call in for Mark Outs at "811".
- J) Street Restoration: Existing Concrete Base & Asphalt Top: Install 6in. Concrete base & NJDOT Asphalt top 2in. Note: Existing Asphalt must be Saw Cutted at least four in. back from existing opening around perimeter.
- K) Street Restoration: Asphalt Street; NJDOT Asphalt Base, 6in. Asphalt Top, Hot Tack Seams inner & outer seam. Cold Tack is not excepted
- L) Street Restoration: Concrete Street; 8in. Depth (City)
- M) Waiting time for concrete setting up in the street: wating period should be a minimum of three days prior of installing Asphalt. Steel Plates should be in place for the safety of the Residents of the City of Camden residents.
- N) Road Restoration: Concrete Road; 9 to 10in. Depth & install Dowel Rods in existing Slab. Utility Co. or Contractor must remove Whole Slab (Joint to Joint).
- O) Please provide 95% to 98% Compation. Compact in 12in. Lifts. Contractor or Utility Co. must use NJDOT certified Clean Fill (DGA).
- P) Contractor or Utility Co. responsible to clean area & secure all equipment prior of departing work area. City of Camden excepts *no* Liability.
- Q) Inspection Scheduling: Please call the office at 856-757-7680

Contractor/Utility Co. responsible to provide Temporary Traffic Control Plan in compliance with MUTCD requirements if needed. Refer to Camden County Police Dept. Traffic Control Officer Capt. Pope at Pope239@camdencountypd.org. Note: preapproval prior to working in the in the streets or Sidewalk (if restricting Traffic). Note: Sidewalk closed: Please install Pedestrian Sidewalk closed Signs with Arrow directing the Street or provide other options in compliance with MUTCD requirements.